Peninsula Township Projects		Week 1					Week 2							Week 3							Week 4							Week 5							Week 6							Week 7							Week 8							Week 9							Week 10						
Items	Duration	6/7/2017	6/8/2017	6/9/2017	6/10/2017	6/11/2017	6/12/2017	6/13/2017	6/14/2017	6/15/2017	6/16/2017	6/17/2017	6/18/2017	6/19/2017	6/20/2017	6/21/2017	6/22/2017	6/23/2017	6/24/2017	6/25/2017	6/26/2017	6/27/2017	6/28/2017	6/29/2017	6/30/2017	7/1/2017	7/2/2017	7/3/2017	7/4/2017	7/5/2017	7/6/2017	7/7/2017	7/8/2017	7/9/2017	7/10/2017	7/11/2017	7/12/2017	7/13/2017	7/14/2017	7/15/2017	7/16/2017	7/17/2017	7/18/2017	7/19/2017	7/20/2017	7/21/2017	7/22/2017	7/23/2017	7/24/2017	7/25/2017	7/26/2017	7/27/2017	7/28/2017	7/29/2017	7/30/2017	7/31/2017	8/1/2017	8/2/2017	8/3/2017	8/4/2017	8/5/2017	8/6/2017	8/7/2017	8/8/2017	8/9/2017	8/10/2017	8/11/2017	8/12/2017	8/13/2017
Maple Terrace Private Roads																																																																			
Mobilization	1																																																																		
Removals	1																																																																		
Storm Sewer Installation	14																																																																		
Directional Drilling	4																																																																		
Water Main Installation	10																																																																		
Mob/Excavation/Subgrade Undercutting	1																																																																		
Aggregate Base/HMA Base Crush & Shape	1																																																																		
HMA Approach/HMA, LVSP	1																																																																		
Curb Sloped, HMA	1																																																																		
Slope Restoration, Types B & C	1																																																																		
Braemer Drive																																																																			
Mobilization/Traffic Setup	1																																																																		
Removals	1																																																																		
Sheet Piling Install/Rem	3																																																																		
Dewatering Setup/Rem	2																																																																		
Pit Excavation	1																																																																		
Jack and Bore	2																																																																		
Storm Sewer Installation	2																																																																		
Aggregate Base	1																																																																		
Restoration	2																																																																		
Mobilization	1																																																																		
Tree Rem, 6 inch to 18 inch	1																																																																		
Aggregate Base/HMA Base Crush & Shape	1																																																																		
HMA, LVSP	1																																																																		
Shoulder, Cl III	1																																																																		
Riprap, plain/Slope Restoration, Type B	1																																																																		
Logan Hills Road																																																																			
Mob/Pavt, Rem	1																																																																		
HMA Surface, Rem	1																																																																		
HMA, LVSP	1																																																																		
Shoulder, Cl III	1																																																																		
Slope Restoration	1																																																																		
Old Mission Estates																																																																			
Mob/Agg Base/HMA Base Crush & Shape	3																																																																		
HMA, LVSP	2																																																																		
Shoulder, Cl III	1																																																																		
Slope Restoration, Type B	1																																																																		
Westwind Road																																																																			
Mob/Pavt, Rem/Agg Base/Crush & Shape	3																																																																		
HMA, LVSP	1																																																																		
Shoulder, Cl III	1																																																																		
Curb Sloped, HMA	1																																																																		
Riprap, plain/Slope Restoration, Type B	1																																																																		